

--	--	--	--	--	--	--	--	--



PLAN D'AFFAIRES 2019 BUSINESS PLAN

Légende de statut
 1- en attente d'approbation / pending approval (en bleu)
 2- en cours / in progress (en mauve)
 3- terminé / completed (en vert)
 4- non débuté / not started (en orange)
 5- risque de retard / possible delay (en gris)
 6- non réalisé / unrealized (en rouge)
 7- reporté au prochain trimestre / deferred to next quarter (en rose)

No d'article Item No	Nom/description du projet Project Name/Description	Source Goal	Responsable Collaborateur	Département	Action et Mesures de performance Objectives and Performance measures	Début de projet Start of project	Fin de projet End of project	Statut Status
1	WTP Flow Meter Replacement	3-Budget / Financial Management	Guillaume, Martin	ENV SER	Completion of construction phase and close out.	11/Sep/18	26/Jul/19	2 - en cours / in progress
2	WTP Chemical Feeds Upgrade	2- Strategic Plan	Guillaume, Martin	ENV SER	Waiting for project to be selected for OCIF Top-Up. Select Completion of design phase, issuance of RFT and selection of Contractor	11/Sep/18	Unknown	6 - non réalisé / unrealized
3	Christ-Roi - ESA Phase II	3-Budget / Financial Management	Guillaume, Daniel	PD	Finalize RFP, select Consultant, start field work completion	4/Mar/19	22/Nov/19	4 - non débuté / not started
4	Blvd. du Chenail - ESA Phase II	3-Budget / Financial Management	Guillaume, Daniel	PD	Finalize RFP, select Consultant, start field work completion	4/Mar/19	22/Nov/19	4 - non débuté / not started
5	10 year Infrastructure Strategic Plan	4-Dept Head initiative	Guillaume, Manon, Alain, Martin, DPD	DPD	Start drafting preliminary plan	4/Mar/19	22/Nov/19	4 - non débuté / not started
6	Clement Street Retaining Wall	3-Budget / Financial Management	Guillaume, Alain	PW	Contractor to start construction	6-Dec-18	2/Aug/19	4 - non débuté / not started
7	Harden St. Construction	6-Council meeting follow-ups	Gilles Gauthier, Guillaume, Alain,	PW	Hawkesbury Transport to complete construction	18-Feb-19	26/Jul/19	2 - en cours / in progress
8	Waste Management Planning	4-Dept Head initiative	Guillaume, Manon, Christine, Alain	PW	Complete by-law review. Draft preliminary agreement with Mayer Sanitation	7-Sep-16	22/Nov/19	4 - non débuté / not started
9	Cameron Street Reconstruction	3-Budget / Financial Management	Guillaume, Alain, Martin	PW	Contractor selection and construction Phase	10-Sep-18	29/Nov/19	4 - non débuté / not started
10	Tessier Street Extension	6-Council meeting follow-ups	Gilles Gauthier, Guillaume, Alain,	PW	Construction Phase completion and project close out	7-Jun-18	26/Jul/19	2 - en cours / in progress
11	Regent Street Watermain	3-Budget / Financial Management	Guillaume, Alain, Martin	PW	Deficiencies remediation and project close out	6-Jun-17	21/Jun/19	2 - en cours / in progress
12	Snow Disposal Site	3-Budget / Financial Management	Gilles Gauthier, Guillaume, Alain	PW	Complete Hydroseeding and grading and project close out	21-Jun-18	21/Jun/19	2 - en cours / in progress
13	Road Resurfacing 10 year plan	2- Strategic Plan	Guillaume, Alain, Manon, Martin	PW	Collate all background information and start drafting plan	10-Jun-19	22/Nov/19	4 - non débuté / not started
14	Cecile Blvd. Reconstruction	3-Budget / Financial Management	Guillaume, Alain, Martin	PW	Complete asphalt and reinstatement. Close out project	26-Mar-18	28/Jun/19	2 - en cours / in progress
15	Sidewalk and Curb Replacement Program	3-Budget / Financial Management	Guillaume, Alain	PW	Construction Phase	4-Feb-19	31/Oct/19	4 - non débuté / not started
16	Traffic Signal and Pavement Marking (MTO)	3-Budget / Financial Management	Guillaume, Alain	PW	Construction Phase	14-Jan-19	31/Oct/19	1 - en attente d'approbation / pending approval
17	Engineering Services Standing Offer	4-Dept Head initiative	Guillaume, Manon, Alain, Martin	PW	Start drafting RFP	1-May-19	31/Oct/19	4 - non débuté / not started
18	C.E.T. Certification	4-Dept Head initiative	Guillaume	PW	CET Certification obtained	13-Aug-18	31/May/19	2 - en cours / in progress
19	Cote Abattoir - ESA Phase I	3-Budget / Financial Management	Guillaume, Manon	PD	Present to Council	6/Dec/18	28/Feb/19	4 - non débuté / not started
20	Traffic Signal Intersection of Cameron/Siversky/Amoco (OPP)	3-Budget / Financial Management	Guillaume, Alain, Manon	PW	Present recommendations to Council.	11/Dec/18	28/Feb/18	4 - non débuté / not started
21	Infrastructure Master Plan	3-Budget / Financial Management	Guillaume, Martin, Manon, Alain	PW	Presentation to Council.	1/Jun/17	28/Feb/19	4 - non débuté / not started
22	Prospect Street Culvert Rehabilitation	3-Budget / Financial Management	Guillaume, Alain	PW	Stantec to complete design and RFT	19/Dec/18	26/Apr/19	2 - en cours / in progress
23	Cecile Bridge (Main Street) Rehabilitation	3-Budget / Financial Management	Guillaume, Alain	PW	Stantec to complete RFP	10/Dec/18	11/Feb/19	2 - en cours / in progress
24	Investing in Canada Infrastructure Program - Northern Communities Funding Stream	6-Council meeting follow-ups	Guillaume, Alain, Martin	PW	Draft and submit grant application.	16/Apr/19	14/May/19	2 - en cours / in progress
25	Canada Cultural Spaces Fund (Maison de l'Île)	4-Dept Head initiative	Nicole, Guillaume	PR	Draft and submit grant application.			2 - en cours / in progress
26	Energy Consumption and Greenhouse Gas Emission Plan Revision	3-Budget / Financial Management	Guillaume, Gerry	PD	Select Consultant. Consultant to complete plan revision	15/Apr/19	1/Jul/19	4 - non débuté / not started

--	--	--	--	--	--	--	--	--

Data

Pillars

1- Develop & Renew
Infrastructure

2- Foster Healthy
Communities

3- Grow Economic
Development

4- Increase Financial Stability

5- Promote Service
Effectiveness

6- Sans object /Not
applicable

Source

1-Public request

2- Strategic Plan

3-Budget / Financial
Management

4-Dept Head initiative

5-CAO's initiative

6-Council meeting
follow-ups

7-Dept Head follow-ups

8 - Mandatory

Sans objet / Not applicable

<u>Status</u>	<u>Dept</u>	
1-en attente d'approbation / pending approval	CAO	1 - en attente d'approbation / per
2-en cours/ in progress	CL ECO DEV	2 - en cours / in progress
3-terminé/completed	EM FIRE FIRE	3 - terminé / completed
4-non débuté/not started	FS PD	4 - non débuté / not started
5-risque de retard/possible delay	PIC PR	5 - risque de retard / possible del:
6-non réalisé/unrealized	PU PW	6 - non réalisé / unrealized
7-reporté au prochain quart/deffered to next quarter	RU FIRE ENV SER	7 - reporté au prochain trimestre ,
8-reporté en 2014/deffered to 2014		

pending approval

1

2

3

4

day

5

6

/ deferred to next quarter

7